

**IOWA CITY COMMUNITY  
SCHOOL DISTRICT  
RADON NOTIFICATION  
FOR BUILDING OCCUPANTS**

Project Name:	Hills Radon Test Results		
Owner Project #:			
Completed By:	Dave McKenzie	Date:	4/8/2015

Ground-level preschool classrooms are required by Iowa Code 441-109 to be tested for radon every two years. A short-term test was performed in Hills rooms 23 and 24 on March 9-14, consistent with the requirements of Radon Testing Protocols for Iowa Child Care Centers and the latest national testing standard for schools. Test kits were provided and laboratory analysis was performed by an Iowa certified laboratory.

The test result for room 23 was 0.3 picocuries per liter of air (pCi/L), and the result for room 24 was 0.9 pCi/L. According to the test protocols, since the results are below 4.0 pCi/L, no further action is required.

Detailed test results will be available on the ICCSD website by going to <http://www.iowacityschools.org/pages/ICCSD> , then selecting Departments – Operations – Radon Information. More information about radon is available online at <http://www.idph.state.ia.us/radon> and <http://www.epa.gov/radon> .

Iowa Certified Radon Laboratory: Radon Testing Corp. of America (RTCA), Elmsford, NY

Iowa Credentialed Radon Mitigation Specialist: N/A

Mitigation Supervisor on Site:

Phone Number:

Phasing of Work:

Days and Hours Mitigation Work Will Commence:

ICCSD Contact Person: Dave McKenzie 319-688-1252

Rooms Affected: Rooms 23 and 24

Cc: Ben Mosher, ICEA  
Coy Marquardt, ISEA/ECUU  
Lisa TeBockhorst  
Pat Pogue  
Sharon Helt

David Dude  
Duane Van Hemert  
Chace Ramey  
Jeff Barnes  
Michelle Webster