

**IOWA CITY COMMUNITY
SCHOOL DISTRICT
RADON NOTIFICATION
FOR BUILDING OCCUPANTS**

Project Name:	Coralville Central Radon Test Results – Room 9		
Owner Project #:			
Completed By:	Dave McKenzie	Date:	4/18/2013

Ground-level preschool classrooms are required by Iowa Code 441-109 to be tested for Radon every two years. Room 9 is being considered as a preschool classroom location for next fall, so a short-term (48 hour) test was requested. The test was performed in room 9 by a certified Radon measurement specialist last weekend. The result of 4.4 for room 9 was above the “action limit” of 4.0 picocuries/liter. A long-term test (90+ days) was initiated in that classroom today, as outlined in step 6 of “The 10 Step Radon Action Plan” provided by the Iowa Department of Public Health.

Additional information about Radon is available on the web at <http://www.idph.state.ia.us/radon> and <http://www.epa.gov/radon>.

Certified Radon Measurement Specialist: Stephen R. Burns, license no. S00227

Iowa Credentialed Radon Mitigation Specialist:

Mitigation Supervisor on Site:

Phone Number:

Phasing of Work:

Days and Hours Mitigation Work Will Commence:

ICCSA Contact Person: Dave McKenzie 319-430-2792

Rooms Affected: Room 9

Cc: Tom Yates, ICEA
Andy Gahan, ICEA
Coy Marquardt, ISEA/ECUU
Barb Jenkins
Jerry Murphy
Phyllis Tucker

David Dude
Duane Van Hemert
Chace Ramey
Jeff Barnes
Michelle Webster